Toshiba Carrier VRF Supervised Pre-Startup Check List Note: Please review all the sheets utilizing the tabs on the bottom of the screen. Please email back this completed document along with as builts and any other information you have on the jobsite. Placement: 1 Are proper clearances maintained in front of the unit for service (>40")? Provide Dimension inches 2 Are proper clearances maintained in back of the unit for air flow (>20")? Provide Dimension inches 3 Are proper clearances maintained on each side of the unit for air flow (>8")? Provide Dimension inches If there is an obstacle above the Outdoor unit. 4 is it greater than 80" above the top of the unit? (Yes/No) If installed in a cold climate, is the mounting base greater than 24" 5 Does the mounting base fully support the unit (refer to example 1)? (Yes/No) 6 is the unit secured in compliance with install manual? (Yes/No) 7 Is the height difference between Outdoor units less than 4 inches? (Yes/No) 8 Is the maximum equivalent piping length of twinned piping connecting outdoor units less that 33 Feet? Provide Dimension in feet Piping: (Unless otherwise listed all distances are actual) Did you receive selection tool piping layout from your distributor? What is the total combined liquid line length in FT? (see example 2) (Yes/No) Provide Dimension in feet 3 Is the Farthest equivalent piping length from the the First Branch less than 215 Feet? (see example 3/4) (Yes/No) 4 Is the maximum length of pipe connecting each Branch or Header (Yes/No) to an Indoor Unit less than 98 Feet? (see example 3/4) 5 Is the maximum length between the FS box and Indoor Unit less than 50 feet? (Yes/No) 6 Does this system comply with all of the height limitations in the installation manual or as otherwised approved (see example 3/4) (Yes/No) 7 Is the twinned piping for the outdoor units installed per example 5 (Yes/No) (Yes/No) 8 Is the diameter of the connecting pipe correct? 9 Are all of the refrigerant lines insulated including (Liquid, Gas, Branch kits, Headers, oil balance lines)? (Yes/No) 10 Is the drain piping installed per the installation manual? (Yes/No) (Yes/No) 11 Was refrigerant piping installed with a low pressure nitrogen purge? (Per the installation manual) Electrical: Are all Outdoor units wired individually? (Yes/No) Have the outdoor unit power connection been made with crimp ring connectors? (Yes/No) (Yes/No) Is the over current protection appropriate for the Outdoor and Indoor loads? Is the gauge of the field wiring appropriate? (Yes/No) (Yes/No) Is the field wiring grounded correctly? What gauge is the Header unit power wiring (AWG)? What gauge is the Follower unit power wiring (AWG)? What gauge is the Indoor unit power wiring (AWG)? Follower (if applicable) What is measured outdoor unit Voltage?]L1 to L2 L1 to L2 L2 to L3 L2 to L3 L1 to L3 L1 to L3 is the Indoor Voltage sufficient (rated ± 10%)? What type of wire was used for communication? (Type) Is the communication cable shielded? (Yes/No) (Size) What gauge is the communication cable? Is the communication cable wired correctly? (see example 6) (Yes/No) is the communication cable grounded correctly? (Yes/No) Preparation for Startup: Be sure to apply pressure to both gas lines, liquid and balance piping (if it exists). Apply 500 Psi for 24 hours. The pressure will change by approx. 2.6 Psi per 1 degree F. Record start time and temperature for the leak test. After 24 hours, compare current temperature to start temperature and adjust pressure for temperature difference. If there is no leak, continue to Vacuumina, (Yes/No) Has the above procedure been followed? What was actual test pressure? (PSI) If this has not been completed please provide the expected date of completion (date) Vacuuming: Be sure to perform vacuuming through both gas, liquid and balance ports. Use a vacuum pump with high vacuum capacity and Large exhaust gas flow. Tripple evacuate system. Evacuate to 1500 microns Purge to 0 psig with nitrogen, evacuate to 1000 microns Purge to 0 psig with nitrogen and hold for 1 hour, evacuate to minimum 500 microns Perform rise test for at least one hour prior to charging. (Yes/No) Has the above procedure been followed? What was actual micron reading achieved? (microns) If this has not been completed please provide the expected date of completion (date) Was the additional refrigerant charge added to the system per the above calculation? (lbs) Refrigerant Charge Was the additional refrigerant charge added to the system per the as built? (lbs)

Do not open the service valves on the outdoor units

Powering the system:

Outdoor unit must be powered ON for a minimum of 12 hours before starting the system. Do not power indoor units until startup

All of the items described on the above checklist must be completed along prior to any Carrier personnel arriving on the jobsite to perform startup supervision, unless otherwise approved by Carrier start-up personnel. Carrier requires at least a two weeks notice to schedule. If Carrier personnel arrives on site to find that the site conditions are not as stated, Carrier reserves the right to charge up to \$2000 per day plus expenses. Any additional site visits required to complete the start-up supervision will be subject to additional charges of up to \$2000 per day plus expenses. Any additional site visits will be at the discretion of the Carrier personnel's schedule.

Name	Signature	Date